



## ACCOMPLISHMENT REPORT

<b>I. PROJECT ACTIVITY:</b>	<b>REPLACEMENT AND REPAIR OF OLD GI PIPES</b>
<b>II. LEAD IMPLEMENTATION AGENCY:</b>	LICAB WATER DISTRICT
<b>III. PROJECT OBJECTIVE:</b>	TO MAINTAIN THE PIPELINE SYSTEM FREE FROM ANY DAMAGE AND BACTERIAL INTRUSION.
<b>IV. ESIMATED COST:</b>	ESTIMATED TOTAL COST OF PROJECT: <b>10,800.00</b>
<b>V. ACTUAL COST:</b>	ACTUAL TOTAL COST OF PROJECT: <b>6,019.00</b>
<b>VI. PROJECT LOCATION:</b>	BARANGAY VILLAROSA
<b>VII. TARGET BENEFICIARY:</b>	THE PROJECT AIMS TO CONTINUOUSLY PROVIDE SAFE AND POTABLE WATER BY MAINTAINING THE PIPELINE SYSTEM.
<b>VIII. BRIEF PROJECT DESCRIPTION:</b>	CONCRETING OF EXPOSED PIPES AND REPAIR UNEVEN PIPELINE BED.
<b>IX. TARGET IMPLEMENTATION:</b>	THE PROJECT WAS ACCOMPLISHED AFTER 28 DAYS. Date Started: February 02, 2024 Date Completed: <b>March 01, 2024</b>

Prepared by:

  
**RIA FE M. NARNE**  
SENIOR ENGINEER A

Approved by:

  
**ANNE LORELIE DL. LAURETA**  
General Manager – Licab Water District





LICAB WATER DISTRICT  
Real St., Poblacion, Sur, Licab Nueva Ecija  
[licabwd@yahoo.com](mailto:licabwd@yahoo.com)  
(09258158581-3)



QMS 19 93 0026

**Accomplishment Report**  
As of March 01, 2024

**Summary**

The Licab Water District Engineering Unit have inspected and checked the **completion of REPAIR AND REPLACEMENT OF OLD GI PIPE** at Barangay Villarosa, Licab, Nueva Ecija by the first party and hereby attest the **100%** completed.

**Basis of Work Completion** (set by Engineering unit)

70%	Concreting
30%	Reinforcement
Total of 100% when work is completed	

**Current Progress of Construction**

70%	Concreting
30%	Reinforcement
Total of 100% when work is completed	

Prepared by:

  
**RIA FE M. NARNE**  
SENIOR ENGINEER A

Approved by:

  
**ANNE LORELIE DL. LAURETA**  
General Manager – Licab Water District



# **ACCOMPLISHMENT REPORT BEFORE**



## **DURING CONSTRUCTION**







**AFTER**

